

RSG-SCE/MHI-04-0098; Edison/MHI Management Meeting on December 13, 2004

Steam Generator Replacement Project to: { } 12/06/2004 02:34 PM

Sent by: { }

Cc: { }

Dear { }

Enclosed you will find our proposed agenda for the Management Meeting to be held in Kobe on December 13, 2004. Any questions that you have or any additions you wish to make should be addressed to the undersigned.



SCEMHI121304Agenda.doc

Sincerely,

{ }

Edison/MHI Management Meeting Agenda December 13, 2004

Introductions & Opening Remarks – MHI & Edison

Purpose of Meeting & Expected Attendees – Edison

Status of MHI Work Scope (i.e., actual progress versus planned progress) – MHI

- MHI to present and discuss in detail required information
- Review Engineering performance measurements and indicators

Upcoming Significant Work Activities – MHI

- MHI to present and discuss in detail required information
- Specific areas to covered that aren't in the Kobe facility
 - { }pouring
 - Tubing schedule from{ }
 - { }Analysis work

Planned or Contemplated Changes to MHI's Design/Fabrication Plan – MHI

- MHI to present and discuss in detail required information

Anticipated or Actual Scope Changes – MHI & Edison

- MHI to present and discuss in detail required information

MHI Quality Performance – MHI

- MHI to present and discuss in detail required information
- Edison's November QA Audit and Edison CAR S-1882

MHI Subcontractor Performance – MHI

- MHI to present and discuss in detail required information
 - []
 - []
 - []
- Sub Supplier Plan

Issues/Problems – Edison & MHI

- [] letter of November 30, 2004
- Specific Issues
 - Scaling up existing steam generator designs
 - Adequate margin in design to account for errors or changes in the model or final calculations
 - Incorporating Industry experience into the RSG design
 - RCS flow calculations
 - AVB design plan
 - Seismic design modeling
 - Differences between the existing steam generator design and the MHI steam generator design
- SDR adequacy
- Schedule detail and schedule adherence
- MHI engineering resources
- Detail in submittals
- Fabrication process changes
- Schedule for Edison review of MHI design products

Schedule and Location of Next Meeting – Edison

- Proposed date is January 19, 2004.

Action Item Review/Closing Remarks – MHI